

ID	Task Mode	Task Name	Duration	Start	Finish	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter					
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun			
1																								
2		Monterry Drive (Danciger Dr to Oak Hill Rd)																						
3																								
4		Survey and Mobilization	3 days	Fri 8/31/18	Tue 9/4/18																			
5		Storm Drain Installation	60 days	Wed 9/5/18	Tue 11/27/18																			
6		Sewer Line Installation	30 days	Wed 11/28/18	Tue 1/8/19																			
7		Water Line Installation	35 days	Wed 1/9/19	Tue 2/26/19																			
8		Concrete Work	49 days	Wed 2/27/19	Mon 5/6/19																			
9		Pulv/ Stabilization	10 days	Tue 5/7/19	Mon 5/20/19																			
10		HMAC	3 days	Tue 5/21/19	Thu 5/23/19																			
11																								
12																								
13		Rockhill Road (Blueridge Dr to Oak Hill Rd)																						
14																								

Project: 2014 CIP Year 3 Schedule
Date: Tue 2/6/18

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline
Split		External Tasks		Inactive Summary		Manual Summary		Progress
Milestone		External Milestone		Manual Task		Start-only		
Summary		Inactive Task		Duration-only		Finish-only		

ID	Task Mode	Task Name	Duration	Start	Finish	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter				2nd Quarter			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
15		Survey and Mobilization	3 days	Wed 2/27/19	Fri 3/1/19																		
16		Sewer Line Installation	25 days	Mon 3/4/19	Fri 4/5/19																		
17		Water Line Installation	25 days	Mon 4/8/19	Fri 5/10/19																		
18		Concrete Work	40 days	Mon 5/13/19	Fri 7/5/19																		
19		Pulv/ Stabilization	9 days	Tue 7/9/19	Fri 7/19/19																		
20		HMAC	3 days	Mon 7/22/19	Wed 7/24/19																		
21																							
22		Jacqueline Road (Weiler Blvde to Jacqueline RD)																					
23																							
24		Survey and Mobilization	3 days	Mon 5/13/19	Wed 5/15/19																		
25		Sewer Line Installation	17 days	Thu 5/16/19	Fri 6/7/19																		
26		Storm Drain Installation	13 days	Mon 6/10/19	Wed 6/26/19																		
27		Water Line Installation	15 days	Thu 6/27/19	Wed 7/17/19																		
28		Concrete Work	33 days	Mon 7/8/19	Wed 8/21/19																		

Project: 2014 CIP Year 3 Schedule Date: Tue 2/6/18	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
29		Pulv/ Stabilization	6 days	Thu 8/22/19	Thu 8/29/19																	
30		HMAC	3 days	Fri 8/30/19	Tue 9/3/19																	
31																						
32		Meadowbrook Drive (Sandy Lane to Escalante Ave)																				
33																						
34		Survey and Mobilization	3 days	Mon 3/12/18	Wed 3/14/18	■																
35		Sewer Line Installation	30 days	Thu 3/15/18	Wed 4/25/18	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
36		Water Line Installation	30 days	Thu 4/26/18	Wed 6/6/18		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
37		Culvert	25 days	Thu 6/7/18	Wed 7/11/18				■	■	■	■	■	■	■	■	■	■	■	■	■	■
38		Concrete Work	3 days	Thu 7/12/18	Mon 7/16/18					■	■	■	■	■	■	■	■	■	■	■	■	■
39		Pulv/ Stabilization	25 days	Tue 7/17/18	Mon 8/20/18					■	■	■	■	■	■	■	■	■	■	■	■	■
40		HMAC	7 days	Tue 8/21/18	Wed 8/29/18						■	■	■	■	■	■	■	■	■	■	■	■
41		Shoulder Up	7 days	Thu 8/30/18	Fri 9/7/18							■	■	■	■	■	■	■	■	■	■	■

Project: 2014 CIP Year 3 Schedule
Date: Tue 2/6/18

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline		Progress
Split		External Tasks		Inactive Summary		Manual Summary		Progress		
Milestone		External Milestone		Manual Task		Start-only				
Summary		Inactive Task		Duration-only		Finish-only				